



Queue Position	District	Dependencies	Completed Application Date	Facility City	Substation	Circuit	Energy Source	Rating/KW	Feasibility Study Start	Feasibility Study Complete	SIS/TD Study Start	SIS/TD Study Complete	ReStudy Complete	Fully Executed IA	25% Payment	Requested In-Service Date	C.O.D	Cluster Study	I39 Approval Date	
262	BHD	P250	12/15/21	Holden	Green Point	GP2	Solar	999.9			10/21/22	03/09/23	03/01/24			Q2 2023		N/A		
264	BHD	P82	04/01/22	Franklin	East Franklin	FR1	Solar	999			08/09/22	08/15/22				Q4 2023		3.4		
268	BHD	P229	04/20/22	Orono	Orono	ON3	Solar	1999			08/12/22	03/10/23		06/12/23		Q4 2023		3.4		
269	BHD	P264	05/17/22	Franklin	East Franklin	FR2	Solar	999			11/29/23	01/22/24				Q2 2023		N/A		
272	BHD	P117	11/14/19	Bangor	East Bangor	EB1	Solar	2000								Q4 2023				
275	BHD		05/01/20	Machias	Machias	MA4	Solar	4999			06/06/23	10/30/23		02/22/24	03/04/24	Q4 2023		3.3	8/17/2022	
276	BHD	P207	07/20/22	East Machias	Scotts Hill	SH1	Solar	998			07/19/23	10/13/23		01/19/24		Q4 2023		N/A		
277	BHD	P262	08/03/22	Brewer	Green Point	GP1	Solar	999			03/06/23	06/28/23				Q3 2023		N/A		
279	BHD	P141	07/27/22	Lamoine	Hancock	HC4	Solar	999			12/22/22	06/28/23	04/12/24			Q2 2024		3.4		
282	BHD		08/25/22	Whiting	Scotts Hill	L26	Solar	975			03/22/23	08/11/23		11/03/23		Q2 2023		N/A		
287	BHD	P129	08/31/22	Cutler	Cutler	CU2	Solar	999			10/27/22	04/29/23	06/21/23	09/11/23		Q3 2023		N/A		
289	BHD	P276	09/14/22	East Machias	Scotts Hill	SH1	Solar	975			10/30/23	01/31/24				Q2 2023		N/A		
292	BHD	P115	09/27/22	Chester	Chester	CH1	Solar	475			05/23/23	11/07/23		02/22/24		Q1 2023		N/A		
293	BHD	P160	09/30/22	Clifton	Graham Station	GS1	Solar	900			12/08/22	07/20/23	11/21/23	03/25/24		Q4 2023		N/A		
295	BHD	P293	09/30/22	Clifton	Graham Station	GS1	Solar	875			12/11/23	04/01/24				Q4 2023		N/A		
308	BHD	P36	11/07/22	Bradley	Milford	MF5	Solar	1875			12/06/23					Q4 2023				
311	BHD	P247	12/02/22	Hampden	Hampden	HM4	Solar	999			11/28/23					Q2 2023		N/A		
312	BHD	P292	12/08/22	Chester	Chester	CH1	Solar	975			01/09/24	03/27/24				Q3 2023		N/A		
315	BHD	P205	03/22/23	Columbia	Harrington	HA1	Solar	999			04/19/23	11/28/23		02/21/24		Q3 2023		N/A		
316	BHD	P41	03/22/23	Lincoln	Lincoln	LC2	Solar	700			12/01/23	03/12/24		04/25/24		Q3 2023		N/A		
319	BHD	P272	05/01/23	Bangor	East Bangor	EB3	Solar	999								Q1 2024				
320	BHD	P187	01/06/23	Bar Harbor	Burns Corner	BC1	Solar	997.5			06/08/23	10/24/23				Q1 2024				
323	BHD	P186	12/12/22	Eastport	Eastport	EP3	Solar	975			11/06/23	01/22/24		03/04/24		Q3 2023		N/A		
325	BHD	P312	04/03/23	Chester	Chester	CH1	Solar	765										N/A		
326	BHD	P69	07/05/23	Bangor	Hermon	HE1	Solar	687.5			11/06/23	01/31/24				Q2 2024		N/A		
327	BHD	P279	03/17/23	Ellsworth	Hancock	HC3	Solar	999										N/A		
328	BHD	P326	02/23/23	Bangor	Hermon	HE1	Solar	999										N/A		
333	BHD	P39	04/19/23	Ellsworth	Mill Street	ML3	Solar	2000									Q4 2023			
334	BHD	P35	05/02/23	Enfield	Stanford	EN1	Combustion	275			12/18/23	02/07/24				Q2 2024		N/A		
335	BHD	P315	05/08/23	Harrington	Harrington	HA1	Solar	999			12/28/23	03/01/24						N/A		
336	BHD	P308	06/14/23	Milford	Milford	MF6	Solar	996								Q4 2024		N/A		
337	BHD	P335	09/25/23	Columbia Falls	Harrington	16MP1	Solar	999								Q2 2026		N/A		
338	BHD	P287	10/10/23	Cutler	Cutler	CU1	Solar	999			12/01/23	02/13/24				Q3 2024		N/A		
340	BHD	P151	10/26/23	Greenbush	Champion-Costigan	CC1	Solar	990			12/13/23	03/12/24						N/A		
345	BHD	P64	11/29/23	Surry	Surry	SU1	Solar	999			01/26/24					Q3 2024		N/A		
348	BHD	P282	12/20/23	Lubec	Washington Cty	L26	Solar	999												
349	BHD	P289	12/21/23	Machias	Scotts Hill	SH1	Solar	999			03/20/24					Q3 2024		N/A		
351	BHD	P323	12/21/23	Eastport	Eastport	EP2	Solar	999												
352	BHD	P276	12/26/23	Machias	Machias	MA2	Solar	999									Q3 2024			
356	BHD	P327	01/18/24	Hancock	Hancock	HC1	Solar	1000									Q1 2024			
357	BHD	P203	01/23/24	Cherryfield	Deblois	DB1	Solar	999			03/12/24					Q3 2024				